Final Bill

SBR No. 75/13-14
DATED 30/11/13

T/C - 007-13-00004/1

M.A.R. 57 (Rule 116)

120466

Measurement Book No. A/10

Serial No. EE/Elect/42/WO/13/2013-14 Dt 10/10/2013

Name of work... Shifting of High mast from International Airport Road to Byatarayana... From... To...

Name of Contractor of nature of Agency... Pulakeshi constituency No. 20-07 to 11,...

Date of commencement of work... M/S Power Tech Electricals

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1. Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanised, steel wire/tape armoured cable with PVC outer sheathing 1.1KV. class 1-class 'A' PVC cable (a) 3-5 core 25 Sq mm.				55 mtr 215.00	11,825.00	
	2. Labour charges for laying of 1.1KV - class UG cable in existing trench GI Pipe/Stoneware pipe/on wall/on pole as required 1. In existing trench/duct (b) 25 Sq mm to 95 Sq mm				55 mtr 11.00	605.00	
	3. Digging of trench of 0.6m deep x 0.50 mtr wide & filling the trench to the required ground level and consolidating etc complete b-In hard soil				35 mtr 50.00	1,750.00	

120468

M.A.R. 57 (Rule 116)

Measurement Book No. A/10

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	13. Supplying and fixing/replacement of ~~40 Watt~~ lamps on existing fitting mounted on tubular pole (1) Single end (d) 400 watts					18 Nos 1152.00	20,736.00
	14. Supplying and fixing/replacement of ignitor suitable for 400 watts SV/MH fittings					6 Nos 520.00	3,120.00
	15. Supply and fixing of 4 pole power contactor with NO/NC Contacts on existing wood/panel board using necessary bolts nuts, washers and wiring etc, Complete (1) 100-125 Amps					6 Nos 7,450.00	44,700.00
	16. ~~Fabrication~~ Supplying and mounting MS box made out SWG suitable for floor/wall mounting, fully weather proof						

E.E. (Electricals)

CAS 23.30/11/13

EE/ELE/Y/BR.No. 77/13-14
Dt. 30-11-13

M.A.R. 57 (Rule 116)

120469

Measurement Book

No. A/10

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
19.	Material components for Anchor plates.				3 Nos	235.00	705-00
20.	Material Component Steel wire rope 9mm.				30Kg	52.00	1,560.00
						Total	2,44,315.00
						Rate rue 23-8/Below (-)	58,146.97
						Deposit (+)	7,555-00
						Grand Total	1,93,723.03

Bill = 193723=00
IT 1% 1937=00
SAT H% 7749=00
SBD 5% 9686=00
Swe H% 1937=00
CBFO.1% 194=00
Deduction 21503=00
Cheque 1,72,220=00

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ...P-0303-...
ರೂ:193723=00 ಆಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
ರೂ:172,220=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ
ರೂ:21,503=00/- ಹೊಂದಾಣಿಕೆ ಕಡಿತ

Since Noted

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

ಕಾ.ಪಾ.ಅ.(ವಿ) ಯಲಹಂಕ ಪಲ್ಲಯ